KATHMANDU UPATYAKA KHANEPANI LIMITED
Water / Waste Water Quality Assurance Division , Mahankalchaur
Laboratory Record Of Chemical & Bacteriological Analysis Of Water
Ashoj 2083

S.N	Date	Time	Branch	Location	Sample type	Appearance	Turbidity	Colour	pH	Electrical Conductivity	Total Alkalinity	Total Hardness	Total Iron	Total Ammonia	Chloride	F.R.C.	Total Coliforms	Remarks
Units →							(NTU)	(TCU)		µs/cm	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	CFU/100 ml	
National Drinking Water Quality Standard (NDWQS) →							5	5	6.5-8.5	1500		500	0.3 (3)	1.5	250	0.1-0.5	0 in 95% Samples	
1	2083/06/01	9:55	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.75	<5	7.85	388	94	86	0.1	0.02	18	1.5	0	Satisfactory
2	2083/06/01	13:50	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.7	<5	7.8	383	90	82	0.1	0.02	16	1	0	Satisfactory
3	2083/06/01	15:55	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.65	<5	7.78	380	86	80	0.1	0.02	18	1	0	Satisfactory
4	2083/06/01	9:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.85	<5	7.05	46	12	12	0.1	0.02	4	1.34	0	Satisfactory
5	2083/06/01	11:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.89	<5	7.01	45.1	12	12	0.1	0.02	4	1.17	0	Satisfactory
6	2083/06/01	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.8	<5	7.15	48.6	12	12	0.1	0.02	4	1.46	0	Satisfactory
7	2083/06/01	15:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.84	<5	7.14	44.1	12	12	0.1	0.02	4	1.24	0	Satisfactory
8	2083/06/01	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.91	<5	7.09	44.6	12	12	0.1	0.02	4	1.29	0	Satisfactory
9	2083/06/01	19:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.86	<5	7.21	45.1	12	12	0.1	0.02	4	1.14	0	Satisfactory
10	2083/06/01	9:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.21	<5	7.61	31.3	12	12	0.1	0.02	4	0.53	0	Satisfactory
11	2083/06/01	12:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.16	<5	7.54	30.7	12	12	0.1	0.02	4	0.83	0	Satisfactory
12	2083/06/01	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.12	<5	7.55	32.4	12	12	0.1	0.02	4	0.82	0	Satisfactory
13	2083/06/01	15:40	Maharajgunj	Bansbari WTP	Treated	Clear	0.14	<5	7.56	35.4	12	14	0.1	0.02	4	1.93	0	Satisfactory
14	2083/06/01	16:05	Maharajgunj	Bansbari WTP	Treated	Clear	0.11	<5	7.91	39.1	14	16	0.1	0.02	4	1.90	0	Satisfactory
15	2083/06/01	14:35	Maharajgunj	Loshal	Tap	Clear	0.72	<5	7.51	33.3	12	12	0.1	0.02	4	0.67	0	Satisfactory
16	2083/06/01	14:15	Lalitpur	Khumaltar SRT	Treated	Clear	0.1	<5	6.98	68.8	14	14	0.1	0.02	4	0.3	0	Satisfactory
17	2083/06/01	9:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.5	<5	8.2	48.6	12	14	0.1	0.02	4	1.26	0	Satisfactory
18	2083/06/01	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.5	<5	6.86	79.1	14	16	0.1	0.02	6	1.90	0	Satisfactory
19	2083/06/01	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	7.18	58.8	14	14	0.1	0.02	6	1.90	0	Satisfactory
20	2083/06/01	16:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.8	<5	7.7	71.7	14	16	0.1	0.02	6	1.90	0	Satisfactory
21	2083/06/01	15:32	Mahankalchaur	Kumud Devkota Marga	Tap	Clear	0.9	<5	7.63	72.2	14	16	0.1	0.02	6	0.26	0	Satisfactory
22	2083/06/01	12:37	Baneshwor	Milanchowk Minbhawan	Tap	Clear	0.3	<5	7.53	73.5	14	16	0.1	0.02	6	0.66	0	Satisfactory
23	2083/06/01	15:26	Mahankalchaur	Shantinagar Chowk	Tap	Clear	1.1	<5	7.72	78	14	16	0.1	0.02	6	0.37	0	Satisfactory
24	2083/06/01	13:17	Baneshwor	Koteshwor Mahadev Mandir	Tap	Clear	0.6	<5	7.38	79.2	14	16	0.1	0.02	6	0.85	0	Satisfactory
25	2083/06/01	12:27	Mahankalchaur	Bhimsengola	Tap	Clear	0.7	<5	7.6	73.5	14	16	0.1	0.02	6	0.58	0	Satisfactory

26	2083/06/01	12:32	Mahankalchaur	Katyani Chowk	Tap	Clear	1.9	<5	7.57	73.1	14	16	0.1	0.02	6	0.31	0	Satisfactory
27	2083/06/01	12:20	Mahankalchaur	Purano baneshwor	Tap	Clear	0.7	<5	7.53	73.9	14	16	0.1	0.02	6	0.65	0	Satisfactory
28	2083/06/01	13:09	Lalitpur	Samparka Marga	Tap	Clear	0.1	<5	7.46	75.2	14	16	0.1	0.02	6	0.95	0	Satisfactory
29	2083/06/01	12:46	Mahankalchaur	Suryabikram Gyawali marga, Gaushala	Tap	Clear	0.2	<5	6.65	73.9	14	16	0.1	0.02	6	0.59	0	Satisfactory
30	2083/06/01	13:04	Mahankalchaur	Madan Bhandari Pustakalaya	Tap	Clear	0.1	<5	7.54	76.5	14	16	0.1	0.02	6	1	0	Satisfactory
31	2083/06/01	15:02	Mahankalchaur	Sandhya Marga	Tap	Clear	0.9	<5	7.56	74.6	14	16	0.1	0.02	6	0.57	0	Satisfactory
32	2083/06/01	12:45	Mahankalchaur	Pasang Lhamu Marga	Tap	Clear	0.5	<5	7.34	73.1	14	16	0.1	0.02	6	0.81	0	Satisfactory
33	2083/06/01	9:30	Madhyapur Thimi	Bode WTP	Treated	Clear	0.74	<5	7.12	280.6	98	76	0.19	1.5	10	0.28	0	Satisfactory
34	2083/06/01	13:00	Madhyapur Thimi	Bode WTP	Treated	Clear	0.94	<5	7.15	336	110	78	0.19	1.5	14	0.56	0	Satisfactory
35	2083/06/01	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	0.81	<5	7.28	328	110	78	0.19	1.5	12	1.2	0	Satisfactory
36	2083/06/01	8:30	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.62	<5	7.46	80.5	14	16	0.1	0.02	6	0.57	0	Satisfactory
37	2083/06/02	9:45	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.88	<5	7.94	392	96	88	0.1	0.02	16	1.5	0	Satisfactory
38	2083/06/02	13:50	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.85	<5	7.9	390	90	84	0.1	0.02	18	1	0	Satisfactory
39	2083/06/02	15:47	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.8	<5	7.85	388	86	80	0.1	0.02	16	0.5	0	Satisfactory
40	2083/06/02	9:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.32	<5	6.86	46.6	10	12	0.1	0.02	4	1.36	0	Satisfactory
41	2083/06/02	11:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.35	<5	6.95	47	10	12	0.1	0.02	4	1.28	0	Satisfactory
42	2083/06/02	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.28	<5	6.84	49.1	10	12	0.1	0.02	4	1.46	0	Satisfactory
43	2083/06/02	15:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.24	<5	6.92	44.9	10	12	0.1	0.02	4	1.36	0	Satisfactory
44	2083/06/02	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.38	<5	7.13	41.8	12	12	0.1	0.02	4	1.03	0	Satisfactory
45	2083/06/02	19:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.31	<5	6.96	44.6	10	12	0.1	0.02	4	1.57	0	Satisfactory
46	2083/06/02	9:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.06	<5	7.66	32.4	12	12	0.1	0.02	4	0.95	0	Satisfactory
47	2083/06/02	12:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.11	<5	7.71	33.3	12	12	0.1	0.02	4	1.11	0	Satisfactory
48	2083/06/02	14:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.05	<5	7.68	32.1	12	12	0.1	0.02	4	1.03	0	Satisfactory
49	2083/06/02	15:10	Maharajgunj	Mahapur	Tap	Clear	0.32	<5	7.64	33.2	12	12	0.1	0.02	4	0.93	0	Satisfactory
50	2083/06/02	12:00	Tripureshwor	Anamnagar SRT	Treated	Clear	1.1	<5	7.02	73.7	14	16	0.1	0.02	6	0.7	0	Satisfactory
51	2083/06/02	13:15	Lalitpur	Khumaltar SRT	Treated	Clear	1.2	<5	7.17	71.2	14	16	0.1	0.02	6	0.65	0	Satisfactory
52	2083/06/02	9:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.1	<5	6.5	55.8	14	12	0.1	0.02	6	1.87	0	Satisfactory
53	2083/06/02	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5	<5	7.4	62.1	14	14	0.1	0.02	6	1.47	0	Satisfactory
54	2083/06/02	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.8	<5	7.21	65.9	14	14	0.1	0.02	6	1.83	0	Satisfactory
55	2083/06/02	16:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	6.75	55.5	14	14	0.1	0.02	6	1.61	0	Satisfactory
56	2083/06/02	12:17	Baneshwor	Minbhawan SRT	Treated	Clear	0.8	<5	7.25	69.7	14	16	0.1	0.02	6	0.3	0	Satisfactory
57	2083/06/02	10:30	Mahankalchaur	Mahankalchaur SRT	Treated	Clear	2.6	<5	7.76	68.6	14	16	0.1	0.02	6	0.3	0	Satisfactory
58	2083/06/02	10:54	Mahankalchaur	Bhairab Mandir, Kalopul	Tap	Clear	1	<5	7.67	74.9	16	14	0.1	0.02	6	0.46	0	Satisfactory
59	2083/06/02	13:30	Mahankalchaur	Krishi Gaurighat Marga	Tap	Clear	1.4	<5	7.59	70.7	16	14	0.1	0.02	6	0.69	0	Satisfactory

60	2083/06/02	11:30	Mahankalchaur	Pawan Marga, Maitidevi	Tap	Clear	0.1	<5	8.5	93.8	16	16	0.1	0.02	8	1.06	0	Satisfactory
61	2083/06/02	11:18	Mahankalchaur	Rudramati Marga, Setopul	Tap	Clear	1.5	<5	7.85	71.8	16	14	0.1	0.02	6	0.36	0	Satisfactory
62	2083/06/02	11:45	Mahankalchaur	Bhagwati Marga, Ratopul	Tap	Clear	0.9	<5	7.61	71.6	16	14	0.1	0.02	6	0.56	0	Satisfactory
63	2083/06/02	11:39	Mahankalchaur	Mahadev galli, Ratopul	Tap	Clear	1.3	<5	7.83	71.9	16	14	0.1	0.02	6	0.55	0	Satisfactory
64	2083/06/02	13:41	Mahankalchaur	Shanti marga	Tap	Clear	1.4	<5	7.68	72.3	16	14	0.1	0.02	6	0.44	0	Satisfactory
65	2083/06/02	10:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.07	<5	7.18	266.4	96	70	0.19	1.5	10	0.3	0	Satisfactory
66	2083/06/02	13:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.49	<5	7.12	284	100	78	0.38	1.5	10	1.76	0	Satisfactory
67	2083/06/02	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.46	<5	7.2	316	104	78	0.38	1.5	12	1.96	0	Satisfactory
68	2083/06/02	9:30	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.54	<5	7.9	56.9	14	16	0.1	0.02	6	0.3	0	Satisfactory
69	2083/06/03	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.23	<5	6.91	47.3	10	12	0.1	0.02	4	1.47	0	Satisfactory
70	2083/06/03	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.39	<5	6.99	45.3	10	12	0.1	0.02	4	1.5	0	Satisfactory
71	2083/06/03	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.29	<5	7.01	47.1	12	12	0.1	0.02	4	1.45	0	Satisfactory
72	2083/06/03	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.3	<5	6.96	46.8	10	12	0.1	0.02	4	1.39	0	Satisfactory
73	2083/06/03	9:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.23	<5	7.67	34.3	12	12	0.1	0.02	4	1.01	0	Satisfactory
74	2083/06/03	12:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.17	<5	7.72	30.3	12	12	0.1	0.02	4	1.14	0	Satisfactory
75	2083/06/03	14:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.14	<5	7.64	29.24	10	12	0.1	0.02	4	1.04	0	Satisfactory
76	2083/06/03	13:15	Maharajgunj	Jaldhunga	Tap	Clear	0.41	<5	7.67	31.9	10	8	0.1	0.02	4	0.95	0	Satisfactory
77	2083/06/04	9:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.57	<5	6.76	43	10	12	0.1	0.02	4	1.34	0	Satisfactory
78	2083/06/04	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.68	<5	7.03	42.4	12	12	0.1	0.02	4	1.32	0	Satisfactory
79	2083/06/04	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.71	<5	6.81	45.4	10	12	0.1	0.02	4	1.41	0	Satisfactory
80	2083/06/04	8:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.15	<5	7.71	33.1	12	12	0.1	0.02	4	1.06	0	Satisfactory
81	2083/06/04	14:40	Maharajgunj	Bansbari WTP	Treated	Clear	0.11	<5	7.66	34.3	12	12	0.1	0.02	4	1.25	0	Satisfactory
82	2083/06/05	9:40	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.75	<5	7.9	395	96	88	0.1	0.02	16	1	0	Satisfactory
83	2083/06/05	13:50	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.7	<5	7.88	390	92	82	0.1	0.02	18	1	0	Satisfactory
84	2083/06/05	15:50	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.68	<5	7.85	385	88	80	0.1	0.02	18	0.5	0	Satisfactory
85	2083/06/05	9:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.31	<5	6.81	46	10	12	0.1	0.02	4	1.38	0	Satisfactory
86	2083/06/05	11:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.35	<5	6.92	47.8	10	12	0.1	0.02	4	1.37	0	Satisfactory
87	2083/06/05	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.32	<5	6.91	45	10	12	0.1	0.02	4	1.46	0	Satisfactory
88	2083/06/05	15:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.33	<5	6.94	43.8	10	12	0.1	0.02	4	1.52	0	Satisfactory
89	2083/06/05	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.39	<5	6.98	44.1	10	12	0.1	0.02	4	1.33	0	Satisfactory
90	2083/06/05	19:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.41	<5	6.86	43.6	10	12	0.1	0.02	4	1.51	0	Satisfactory
91	2083/06/05	9:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.17	<5	7.73	31.8	12	12	0.1	0.02	4	1.01	0	Satisfactory
92	2083/06/05	12:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.14	<5	7.63	29.64	12	12	0.1	0.02	4	0.73	0	Satisfactory
93	2083/06/05	15:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.21	<5	7.58	30.7	12	12	0.1	0.02	4	0.93	0	Satisfactory
94	2083/06/05	14:15	Lalitpur	Khumaltar SRT	Treated	Clear	0.1	<5	7.4	72.4	14	16	0.1	0.02	6	1	0	Satisfactory

95	2083/06/05	15:00	Kirtipur	Kirtipur SRT	Treated	Clear	0.4	<5	7.4	76	14	16	0.1	0.02	6	1.25	0	Satisfactory
96	2083/06/05	9:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.8	<5	6.5	45.2	10	12	0.1	0.02	4	0.85	0	Satisfactory
97	2083/06/05	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.2	<5	6.52	45.5	10	12	0.1	0.02	4	0.72	0	Satisfactory
98	2083/06/05	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	7.03	61.4	12	14	0.1	0.02	6	1.90	0	Satisfactory
99	2083/06/05	16:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.1	<5	6.72	61.5	10	12	0.1	0.02	6	1.90	0	Satisfactory
100	2083/06/05	10:25	Mahankalchaur	Mahankalchaur SRT	Treated	Clear	0.8	<5	7.21	68.8	14	16	0.1	0.02	6	0.6	0	Satisfactory
101	2083/06/05	12:12	Mahankalchaur	Sanogaucharan	Tap	Clear	0.2	<5	7.25	50	16	14	0.1	0.02	6	0.9	0	Satisfactory
102	2083/06/05	11:26	Mahankalchaur	Dhungedhara Marga	Tap	Clear	0.6	<5	7.18	50.4	16	14	0.1	0.02	6	0.9	0	Satisfactory
103	2083/06/05	13:02	Mahankalchaur	Prakash nanda Marga	Tap	Clear	0.4	<5	7.35	76.5	16	16	0.1	0.02	6	1.39	0	Satisfactory
104	2083/06/05	12:15	Mahankalchaur	Kalopul	Tap	Clear	0.4	<5	7.23	50	16	14	0.1	0.02	6	0.75	0	Satisfactory
105	2083/06/05	12:53	Mahankalchaur	Tilganga	Tap	Clear	2.3	<5	7.07	70.2	16	16	0.1	0.02	6	0.3	0	Satisfactory
106	2083/06/05	10:52	Mahankalchaur	Sipha chaur	Tap	Clear	1	<5	7.14	52.4	16	14	0.1	0.02	6	0.58	0	Satisfactory
107	2083/06/05	11:55	Mahankalchaur	Maligaon	Tap	Clear	0.4	<5	7.19	50.1	16	14	0.1	0.02	6	0.75	0	Satisfactory
108	2083/06/05	9:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.26	<5	6.96	300	102	76	0.38	1.5	12	0.63	0	Satisfactory
109	2083/06/05	12:30	Madhyapur Thimi	Bode WTP	Treated	Clear	4.05	<5	7.4	386	126	100	0.19	1.5	18	1.90	0	Satisfactory
110	2083/06/05	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	3.07	<5	7.28	338	114	90	0.19	1.5	14	1.48	0	Satisfactory
111	2083/06/06	9:50	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.9	<5	7.9	392	94	86	0.1	0.02	16	1.5	0	Satisfactory
112	2083/06/06	13:45	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.88	<5	7.85	388	90	82	0.1	0.02	18	1	0	Satisfactory
113	2083/06/06	15:55	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.85	<5	7.82	385	86	80	0.1	0.02	18	0.5	0	Satisfactory
114	2083/06/06	9:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.56	<5	7	43.3	12	12	0.1	0.02	4	1.59	0	Satisfactory
115	2083/06/06	11:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.56	<5	7.2	45	12	12	0.1	0.02	4	1.32	0	Satisfactory
116	2083/06/06	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.38	<5	6.82	45	10	12	0.1	0.02	4	1.61	0	Satisfactory
117	2083/06/06	15:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.49	<5	6.96	45.7	10	12	0.1	0.02	4	1.47	0	Satisfactory
118	2083/06/06	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.34	<5	7	42.2	12	12	0.1	0.02	4	1.51	0	Satisfactory
119	2083/06/06	19:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.49	<5	6.89	45.1	10	12	0.1	0.02	4	1.54	0	Satisfactory
120	2083/06/06	9:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.31	<5	7.55	30.7	12	12	0.1	0.02	4	0.52	0	Satisfactory
121	2083/06/06	12:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.24	<5	7.66	32.3	12	12	0.1	0.02	4	0.83	0	Satisfactory
122	2083/06/06	14:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.16	<5	7.52	33.1	12	12	0.1	0.02	4	1.03	0	Satisfactory
123	2083/06/06	17:25	Maharajgunj	Thamel	Tap	Clear	0.82	<5	7.46	34.7	12	10	0.1	0.02	4	0.34	0	Satisfactory
124	2083/06/06	15:10	Maharajgunj	Mahapur	Tap	Clear	0.28	<5	7.51	33.6	12	10	0.1	0.02	4	0.91	0	Satisfactory
125	2083/06/06	15:30	Maharajgunj	Baluwatar	Tap	Clear	0.57	<5	7.46	34.8	12	10	0.1	0.02	4	0.72	0	Satisfactory
126	2083/06/06	13:55	Lalitpur	Khumaltar SRT	Treated	Clear	5	<5	7.26	68.1	14	16	0.1	0.02	6	1.42	0	Satisfactory
127	2083/06/06	14:25	Kirtipur	Kirtipur SRT	Treated	Clear	5	<5	7.34	67.9	14	16	0.1	0.02	6	1.17	0	Satisfactory
128	2083/06/06	9:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.3	<5	6.78	52.4	10	12	0.1	0.02	6	1.38	0	Satisfactory
129	2083/06/06	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.2	<5	6.52	51	10	12	0.1	0.02	6	1.90	0	Satisfactory
130	2083/06/06	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.3	<5	6.52	56.6	10	12	0.1	0.02	6	1.90	0	Satisfactory

131	2083/06/06	16:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1	<5	6.63	55.3	10	12	0.1	0.02	6	1.56	0	Satisfactory
132	2083/06/06	10:40	Mahankalchaur	Mahankalchaur SRT	Treated	Clear	3.3	<5	7.33	61.1	14	16	0.1	0.02	6	0.43	0	Satisfactory
133	2083/06/06	11:37	Mahankalchaur	Tilganga	Tap	Clear	0.9	<5	7.28	46.4	14	12	0.1	0.02	4	1.01	0	Satisfactory
134	2083/06/06	11:57	Mahankalchaur	Harijan Tole	Tap	Clear	0.6	<5	7.35	50	14	12	0.1	0.02	6	1.17	0	Satisfactory
135	2083/06/06	14:41	Lalitpur	Sachal Marga (Sanepa)	Tap	Clear	1.3	<5	7.3	75.3	16	16	0.1	0.02	6	0.8	0	Satisfactory
136	2083/06/06	9:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.62	<5	7.1	280	100	78	0.38	1.5	10	0.24	0	Satisfactory
137	2083/06/06	12:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.82	<5	7.14	292	102	80	0.38	1.5	10	0.77	0	Satisfactory
138	2083/06/06	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	0.9	<5	6.98	302	100	80	0.38	1.5	12	0.28	0	Satisfactory
139	2083/06/07	9:40	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.7	<5	7.88	388	90	86	0.1	0.02	18	1	0	Satisfactory
140	2083/06/07	13:50	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.65	<5	7.82	384	86	80	0.1	0.02	16	1	0	Satisfactory
141	2083/06/07	15:45	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.6	<5	7.78	380	82	76	0.1	0.02	18	0.5	0	Satisfactory
142	2083/06/07	9:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.38	<5	6.81	44.7	10	12	0.1	0.02	4	1.25	0	Satisfactory
143	2083/06/07	11:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.41	<5	6.97	46.4	10	12	0.1	0.02	4	1.27	0	Satisfactory
144	2083/06/07	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.36	<5	7.01	43.4	12	12	0.1	0.02	4	1.2	0	Satisfactory
145	2083/06/07	15:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.38	<5	6.99	42.7	10	12	0.1	0.02	4	1.18	0	Satisfactory
146	2083/06/07	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.31	<5	7	44.1	12	12	0.1	0.02	4	1.33	0	Satisfactory
147	2083/06/07	9:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.27	<5	7.62	33.7	12	12	0.1	0.02	4	0.91	0	Satisfactory
148	2083/06/07	12:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.18	<5	7.74	37.3	14	14	0.1	0.02	4	1.22	0	Satisfactory
149	2083/06/07	14:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.12	<5	7.67	36.8	12	14	0.1	0.02	4	1.17	0	Satisfactory
150	2083/06/07	17:30	Maharajgunj	Samakhushi	Tap	Clear	0.94	<5	7.56	31.2	12	12	0.1	0.02	4	0.61	0	Satisfactory
151	2083/06/07	17:10	Maharajgunj	Jaldhunga	Tap	Clear	0.41	<5	7.63	37.7	12	14	0.1	0.02	4	0.95	0	Satisfactory
152	2083/06/07	12:45	Tripureshwor	Anamnagar SRT	Treated	Clear	0.7	<5	7.56	68.5	14	16	0.1	0.02	6	1.33	0	Satisfactory
153	2083/06/07	9:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.3	<5	7.01	48.5	12	14	0.1	0.02	4	1.59	0	Satisfactory
154	2083/06/07	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.4	<5	6.56	68.5	10	14	0.1	0.02	6	1.90	0	Satisfactory
155	2083/06/07	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.2	<5	6.53	88.9	12	14	0.1	0.02	8	1.90	0	Satisfactory
156	2083/06/07	16:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.2	<5	6.86	71.4	12	14	0.1	0.02	6	1.49	0	Satisfactory
157	2083/06/07	13:55	Baneshwor	Minbhawan SRT	Treated	Clear	1.6	<5	7.48	61.5	14	16	0.1	0.02	6	0.28	0	Satisfactory
158	2083/06/07	13:07	Baneshwor	Saahabhageta Marga	Tap	Clear	1.8	<5	7.61	67.7	16	16	0.1	0.02	6	0.64	0	Satisfactory
159	2083/06/07	9:30	Madhyapur Thimi	Bode WTP	Treated	Clear	0.7	<5	6.98	286.2	100	78	0.38	1.5	10	0.45	0	Satisfactory
160	2083/06/07	13:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.26	<5	7.1	301	102	78	0.19	1.5	10	0.58	0	Satisfactory
161	2083/06/07	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.07	<5	7.04	293	100	76	0.19	1.5	10	0.41	0	Satisfactory
162	2083/06/08	9:45	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.8	<5	7.93	398	100	94	0.1	0.02	18	1.5	0	Satisfactory
163	2083/06/08	13:55	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.7	<5	7.83	394	96	90	0.1	0.02	18	1	0	Satisfactory
164	2083/06/08	15:45	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.75	<5	7.88	390	90	84	0.1	0.02	16	0.1	0	Satisfactory
165	2083/06/08	9:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.39	<5	6.94	46.5	10	12	0.1	0.02	4	1.56	0	Satisfactory
166	2083/06/08	11:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.43	<5	7.19	48	12	12	0.1	0.02	4	1.2	0	Satisfactory

167	2083/06/08	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.5	<5	6.88	45.4	10	12	0.1	0.02	4	1.29	0	Satisfactory
168	2083/06/08	15:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.49	<5	6.96	45.7	10	12	0.1	0.02	4	1.27	0	Satisfactory
169	2083/06/08	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.61	<5	6.71	46.9	10	12	0.1	0.02	4	1.36	0	Satisfactory
170	2083/06/08	19:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.66	<5	6.89	45.1	10	12	0.1	0.02	4	1.43	0	Satisfactory
171	2083/06/08	9:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.32	<5	7.64	30.5	12	12	0.1	0.02	4	1.05	0	Satisfactory
172	2083/06/08	12:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.25	<5	7.62	31.1	12	12	0.1	0.02	4	1.01	0	Satisfactory
173	2083/06/08	14:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.21	<5	7.71	32.1	12	12	0.1	0.02	4	1.07	0	Satisfactory
174	2083/06/08	13:40	Maharajgunj	Pipalbot	Tap	Clear	0.61	<5	7.54	34.1	12	12	0.1	0.02	4	0.82	0	Satisfactory
175	2083/06/08	10:45	Tripureshwor	Anamnagar SRT	Treated	Clear	0.2	<5	7.43	66.9	14	16	0.1	0.02	6	0.78	0	Satisfactory
176	2083/06/08	12:35	Lalitpur	Khumaltar SRT	Treated	Clear	1.3	<5	7.2	63	14	16	0.1	0.02	6	0.79	0	Satisfactory
177	2083/06/08	9:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.3	<5	6.74	56.8	12	14	0.1	0.02	6	1.05	0	Satisfactory
178	2083/06/08	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.2	<5	6.5	47.9	10	10	0.1	0.02	4	1.02	0	Satisfactory
179	2083/06/08	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	7.1	59.8	12	12	0.1	0.02	6	1.48	0	Satisfactory
180	2083/06/08	16:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.1	<5	6.5	48.5	12	10	0.1	0.02	4	1.37	0	Satisfactory
181	2083/06/08	11:00	Baneshwor	Minbhawan SRT	Treated	Clear	0.1	<5	7.2	62.7	14	16	0.1	0.02	6	1.07	0	Satisfactory
182	2083/06/08	9:55	Mahankalchaur	Mahankalchaur SRT	Treated	Clear	4.2	<5	7.26	61.1	14	16	0.1	0.02	6	0.3	0	Satisfactory
183	2083/06/08	11:15	Baneshwor	Shrinagar	Tap	Clear	0.2	<5	7.23	62.8	16	16	0.1	0.02	6	1.45	0	Satisfactory
184	2083/06/08	10:23	Mahankalchaur	Kalopul	Tap	Clear	4.5	<5	7.05	66.2	16	16	0.1	0.02	6	0.3	0	Satisfactory
185	2083/06/08	13:18	Lalitpur	Shiva chowk Sumima marga	Tap	Clear	1.4	<5	7.25	63.4	16	16	0.1	0.02	6	0.88	0	Satisfactory
186	2083/06/08	12:52	Lalitpur	Melamchi marga	Tap	Clear	0.1	<5	7.32	62.3	16	16	0.1	0.02	6	1.21	0	Satisfactory
187	2083/06/08	10:31	Mahankalchaur	Gyaneshwor Bhairab	Tap	Clear	5	<5	7.29	66.6	16	16	0.1	0.02	6	0.3	0	Satisfactory
188	2083/06/08	12:40	Mahankalchaur	Shantinagar Prabesh Marga	Tap	Clear	0.1	<5	7.18	62.9	16	16	0.1	0.02	6	1.05	0	Satisfactory
189	2083/06/08	11:05	Baneshwor	Minbhawan Marga	Tap	Clear	0.1	<5	6.5	63.5	16	16	0.1	0.02	6	0.97	0	Satisfactory
190	2083/06/08	9:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.26	<5	7.02	270.1	96	74	0.38	1.5	10	0.3	0	Satisfactory
191	2083/06/08	13:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.42	<5	7.08	297	100	80	0.38	1.5	10	0.55	0	Satisfactory
192	2083/06/08	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	7.1	295	100	80	0.38	1.5	12	0.4	0	Satisfactory
193	2083/06/09	9:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.31	<5	7.63	26.28	8	10	0.1	0.02	4	1.02	0	Satisfactory
194	2083/06/09	13:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.46	<5	7.54	27.31	8	10	0.1	0.02	4	1.05	0	Satisfactory
195	2083/06/09	16:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.9	<5	6.79	76.5	12	12	0.1	0.02	6	1.90	0	Satisfactory
196	2083/06/10	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.38	<5	7.08	50	12	12	0.1	0.02	6	1.33	0	Satisfactory
197	2083/06/10	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.47	<5	7.01	51.6	12	12	0.1	0.02	6	1.48	0	Satisfactory
198	2083/06/10	15:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.51	<5	6.91	51.1	10	12	0.1	0.02	6	1.56	0	Satisfactory
199	2083/06/10	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.41	<5	6.93	49.2	10	12	0.1	0.02	4	1.42	0	Satisfactory
200	2083/06/10	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.68	<5	7.17	49.5	12	12	0.1	0.02	4	1.24	0	Satisfactory

201	2083/06/10	9:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.37	<5	7.51	29.53	10	12	0.1	0.02	4	1.03	0	Satisfactory
202	2083/06/10	13:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.25	<5	7.56	30.5	10	12	0.1	0.02	4	1.08	0	Satisfactory
203	2083/06/10	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.8	<5	6.5	50.4	10	10	0.1	0.02	6	1.72	0	Satisfactory
204	2083/06/11	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.49	<5	7.08	48.3	12	12	0.1	0.02	4	1.47	0	Satisfactory
205	2083/06/11	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.54	<5	7.22	47.6	12	12	0.1	0.02	4	1.32	0	Satisfactory
206	2083/06/11	9:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.43	<5	7.43	30.4	12	12	0.1	0.02	4	0.91	0	Satisfactory
207	2083/06/11	11:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.33	<5	7.64	34.7	12	12	0.1	0.02	4	1.08	0	Satisfactory
208	2083/06/11	15:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.15	<5	7.58	33.7	12	12	0.1	0.02	4	1.02	0	Satisfactory
209	2083/06/11	17:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.3	<5	6.58	49.9	10	10	0.1	0.02	4	0.99	0	Satisfactory
210	2083/06/12	9:45	Lalitpur	Sainbu W.T.P.	Treated	Clear	4.5	<5	7.95	396	98	92	0.1	0.02	18	1	0	Satisfactory
211	2083/06/12	13:50	Lalitpur	Sainbu W.T.P.	Treated	Clear	4	<5	7.93	392	94	88	0.1	0.02	18	0.5	0	Satisfactory
212	2083/06/12	15:55	Lalitpur	Sainbu W.T.P.	Treated	Clear	3.9	<5	7.9	391	90	84	0.1	0.02	18	0.5	0	Satisfactory
213	2083/06/12	9:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.57	<5	7.18	48.9	12	12	0.1	0.02	4	1.47	0	Satisfactory
214	2083/06/12	11:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.22	<5	7.13	51.8	12	12	0.1	0.02	6	1.42	0	Satisfactory
215	2083/06/12	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.43	<5	7.19	49.9	12	12	0.1	0.02	4	1.37	0	Satisfactory
216	2083/06/12	15:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.27	<5	7.2	49.5	12	12	0.1	0.02	4	1.34	0	Satisfactory
217	2083/06/12	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.22	<5	7.46	47.2	12	12	0.1	0.02	4	1.18	0	Satisfactory
218	2083/06/12	9:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.14	<5	7.61	35.7	12	12	0.1	0.02	4	1.23	0	Satisfactory
219	2083/06/12	14:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.18	<5	7.54	34.1	12	12	0.1	0.02	4	1.15	0	Satisfactory
220	2083/06/12	16:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.11	<5	7.56	31.4	12	12	0.1	0.02	4	1.05	0	Satisfactory
221	2083/06/12	16:45	Maharajgunj	Jaldhunga	Tap	Clear	0.23	<5	7.54	32.3	10	12	0.1	0.02	4	0.94	0	Satisfactory
222	2083/06/12	9:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.9	<5	6.9	44.2	12	10	0.1	0.02	4	1.08	0	Satisfactory
223	2083/06/12	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	6.59	35.4	10	10	0.1	0.02	4	1.27	0	Satisfactory
224	2083/06/12	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.2	<5	6.54	48.1	10	10	0.1	0.02	4	1.5	0	Satisfactory
225	2083/06/12	16:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.5	<5	6.8	42.4	10	10	0.1	0.02	4	1.01	0	Satisfactory
226	2083/06/12	9:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.63	<5	7.08	269.5	98	78	0.38	1.5	10	0.14	0	Satisfactory
227	2083/06/12	12:30	Madhyapur Thimi	Bode WTP	Treated	Clear	3.58	<5	7.32	337	116	82	0.38	1.5	14	0.67	0	Satisfactory
228	2083/06/13	9:40	Lalitpur	Sainbu W.T.P.	Treated	Clear	5	<5	8.06	370	86	78	0.1	0.02	18	0.3	0	Satisfactory
229	2083/06/13	13:45	Lalitpur	Sainbu W.T.P.	Treated	Clear	5	<5	8.04	365	80	74	0.1	0.02	16	0.3	0	Satisfactory
230	2083/06/13	15:50	Lalitpur	Sainbu W.T.P.	Treated	Clear	5	<5	8.01	361	76	70	0.1	0.02	18	0.3	0	Satisfactory
231	2083/06/13	9:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.31	<5	7.1	50.4	12	12	0.1	0.02	6	1.51	0	Satisfactory
232	2083/06/13	11:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.23	<5	7.11	52.6	12	12	0.1	0.02	6	1.57	0	Satisfactory
233	2083/06/13	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.33	<5	7.34	49.3	12	12	0.1	0.02	4	1.49	0	Satisfactory
234	2083/06/13	15:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.31	<5	7.14	49.8	12	12	0.1	0.02	4	1.43	0	Satisfactory

235	2083/06/13	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.33	<5	7.24	49.1	12	12	0.1	0.02	4	1.37	0	Satisfactory
236	2083/06/13	9:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.08	<5	7.62	34.1	12	12	0.1	0.02	4	1.02	0	Satisfactory
237	2083/06/13	13:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.04	<5	7.54	35.4	12	12	0.1	0.02	4	1.07	0	Satisfactory
238	2083/06/13	15:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.12	<5	7.57	31.4	12	12	0.1	0.02	4	1.03	0	Satisfactory
239	2083/06/13	16:20	Maharajgunj	Loshal	Tap	Clear	0.64	<5	7.53	33.6	12	12	0.1	0.02	4	0.77	0	Satisfactory
240	2083/06/13	11:27	Tripureshwor	Anamnagar SRT	Treated	Clear	0.9	<5	7.47	62.1	14	16	0.1	0.02	6	1.07	0	Satisfactory
241	2083/06/13	14:30	Lalitpur	Khumaltar SRT	Treated	Clear	2.2	<5	6.7	60.7	14	16	0.1	0.02	6	0.93	0	Satisfactory
242	2083/06/13	9:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.5	<5	7.96	40.2	14	10	0.1	0.02	4	0.82	0	Satisfactory
243	2083/06/13	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.5	<5	6.52	34.3	10	10	0.1	0.02	4	0.95	0	Satisfactory
244	2083/06/13	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.2	<5	7.33	39.1	12	12	0.1	0.02	4	0.78	0	Satisfactory
245	2083/06/13	16:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.2	<5	6.95	39.1	12	10	0.1	0.02	4	1.02	0	Satisfactory
246	2083/06/13	12:20	Baneshwor	Minbhawan SRT	Treated	Clear	1.9	<5	7.29	57.4	14	16	0.1	0.02	6	0.64	0	Satisfactory
247	2083/06/13	9:55	Mahankalchaur	Mahankalchaur SRT	Treated	Clear	4.2	<5	7.48	56.8	14	16	0.1	0.02	6	0.52	0	Satisfactory
248	2083/06/13	12:54	Mahankalchaur	Suryabikram Gyawali marga, Gaushala	Tap	Clear	0.8	<5	7.44	57.1	14	14	0.1	0.02	6	0.59	0	Satisfactory
249	2083/06/13	12:35	Mahankalchaur	Pasang Lhamu Marga	Tap	Clear	0.3	<5	7.5	58.6	14	14	0.1	0.02	6	0.64	0	Satisfactory
250	2083/06/13	10:47	Mahankalchaur	Tarkaribazar Kapan	Tap	Clear	0.7	<5	7.31	37.5	12	12	0.1	0.02	4	1.15	0	Satisfactory
251	2083/06/13	12:31	Baneshwor	Kali Marga Minbhawan	Tap	Clear	0.8	<5	7.35	58	14	14	0.1	0.02	6	0.62	0	Satisfactory
252	2083/06/13	15:40	Mahankalchaur	Harijan Tole	Tap	Clear	0.9	<5	6.5	37	12	12	0.1	0.02	4	0.9	0	Satisfactory
253	2083/06/13	14:01	Baneshwor	Sahayoginagar Koteshwor	Tap	Clear	1	<5	7.51	47.8	12	12	0.1	0.02	4	0.3	0	Satisfactory
254	2083/06/13	10:16	Mahankalchaur	Balkumari Tole Kapan	Tap	Clear	0.6	<5	7.33	39.7	10	12	0.1	0.02	4	0.3	0	Satisfactory
255	2083/06/13	13:55	Baneshwor	Samparka Marga Koteshwor	Tap	Clear	1.1	<5	6.82	60	14	14	0.1	0.02	6	0.95	0	Satisfactory
256	2083/06/13	14:50	Baneshwor	Koteshwor chowk	Tap	Clear	0.7	<5	7.4	59.1	14	14	0.1	0.02	6	1.09	0	Satisfactory
257	2083/06/13	15:37	Mahankalchaur	Harijan Tole	Tap	Clear	0.6	<5	6.72	53.4	14	12	0.1	0.02	6	1.1	0	Satisfactory
258	2083/06/13	10:30	Mahankalchaur	Milanchowk Kapan	Tap	Clear	0.5	<5	7.26	35.3	10	10	0.1	0.02	4	0.66	0	Satisfactory
259	2083/06/13	12:44	Baneshwor	Radhamohan Marga Minbhawan	Tap	Clear	1.1	<5	6.71	58.2	14	14	0.1	0.02	6	0.78	0	Satisfactory
260	2083/06/13	9:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.83	<5	6.96	291	100	80	0.38	1.5	10	0.14	0	Satisfactory
261	2083/06/13	12:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.64	<5	7.28	331	108	80	0.38	1.5	14	0.83	0	Satisfactory
262	2083/06/13	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.16	<5	7.2	323	106	78	0.38	1.5	12	0.34	0	Satisfactory
263	2083/06/14	9:50	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.85	<5	7.88	395	98	92	0.1	0.02	18	1	0	Satisfactory
264	2083/06/14	13:50	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.84	<5	7.84	392	94	88	0.1	0.02	16	0.5	0	Satisfactory
265	2083/06/14	15:55	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.8	<5	7.82	388	90	82	0.1	0.02	16	0.5	0	Satisfactory
266	2083/06/14	9:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.31	<5	7.07	49.7	12	12	0.1	0.02	4	1.48	0	Satisfactory
267	2083/06/14	11:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.29	<5	7.17	50.7	12	12	0.1	0.02	6	1.37	0	Satisfactory
268	2083/06/14	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.08	<5	6.78	49.3	10	12	0.1	0.02	4	1.21	0	Satisfactory

269	2083/06/14	15:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.28	<5	6.74	50	10	12	0.1	0.02	6	1.24	0	Satisfactory
270	2083/06/14	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.28	<5	6.69	48.8	10	12	0.1	0.02	4	1.41	0	Satisfactory
271	2083/06/14	19:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.23	<5	6.94	47.7	10	12	0.1	0.02	4	1.52	0	Satisfactory
272	2083/06/14	10:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.14	<5	7.66	29.98	10	12	0.1	0.02	4	1.04	0	Satisfactory
273	2083/06/14	13:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.06	<5	7.72	30.5	12	12	0.1	0.02	4	1.14	0	Satisfactory
274	2083/06/14	14:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.12	<5	7.76	31.3	12	12	0.1	0.02	4	1.06	0	Satisfactory
275	2083/06/14	17:20	Maharajgunj	Thamel	Tap	Clear	0.82	<5	7.61	32.1	12	12	0.1	0.02	4	0.53	0	Satisfactory
276	2083/06/14	11:30	Tripureshwor	Anamnagar SRT	Treated	Clear	0.4	<5	7.26	65.1	14	16	0.1	0.02	6	1.90	0	Satisfactory
277	2083/06/14	11:45	Lalitpur	Khumaltar SRT	Treated	Clear	1	<5	7.31	61.5	14	16	0.1	0.02	6	1.45	0	Satisfactory
278	2083/06/14	9:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.2	<5	6.56	39.1	10	10	0.1	0.02	4	1.47	0	Satisfactory
279	2083/06/14	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.9	<5	6.5	38.7	10	8	0.1	0.02	4	1.35	0	Satisfactory
280	2083/06/14	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	6.5	41.2	10	8	0.1	0.02	4	0.93	0	Satisfactory
281	2083/06/14	16:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.3	<5	6.52	39.2	10	8	0.1	0.02	4	1.07	0	Satisfactory
282	2083/06/14	11:25	Baneshwor	Minbhawan SRT	Treated	Clear	0.1	<5	7.33	59.5	14	16	0.1	0.02	6	0.77	0	Satisfactory
283	2083/06/14	9:55	Mahankalchaur	Mahankalchaur SRT	Treated	Clear	2.3	<5	7.36	56.7	14	16	0.1	0.02	6	0.3	0	Satisfactory
284	2083/06/14	10:27	Mahankalchaur	Bhairab Mandir, Kalopul	Tap	Clear	0.8	<5	7.32	58.8	14	14	0.1	0.02	6	0.65	0	Satisfactory
285	2083/06/14	10:15	Mahankalchaur	Kalopul	Tap	Clear	1.2	<5	7.04	46.9	12	12	0.1	0.02	4	0.3	0	Satisfactory
286	2083/06/14	10:44	Mahankalchaur	Gyaneshwor Bishnupaduka Marga	Tap	Clear	0.3	<5	7.33	59.2	14	14	0.1	0.02	6	0.87	0	Satisfactory
287	2083/06/14	12:59	Mahankalchaur	Tilganga Pul	Tap	Clear	0.1	<5	7.13	39.8	10	12	0.1	0.02	4	0.68	0	Satisfactory
288	2083/06/14	11:51	Lalitpur	Melamchi Marga	Tap	Clear	0.5	<5	7.29	63.4	14	16	0.1	0.02	6	1.06	0	Satisfactory
289	2083/06/14	12:57	Mahankalchaur	Tilganga (Petrol Pump)	Tap	Clear	0.5	<5	7.23	40.2	10	12	0.1	0.02	4	1.56	0	Satisfactory
290	2083/06/14	12:14	Lalitpur	Kanchan Marga	Tap	Clear	1.6	<5	7.28	65.2	14	10	0.1	0.02	6	0.9	0	Satisfactory
291	2083/06/14	9:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.14	<5	7.08	273.9	98	76	0.38	1.5	10	0.3	0	Satisfactory
292	2083/06/14	12:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.67	<5	7.45	333	112	86	0.38	1.5	14	1.74	0	Satisfactory
293	2083/06/14	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.21	<5	7.25	332	110	86	0.38	1.5	14	0.63	0	Satisfactory
294	2083/06/15	9:40	Lalitpur	Sainbu W.T.P.	Treated	Clear	3.7	<5	8.05	390	96	90	0.1	0.02	18	1	0	Satisfactory
295	2083/06/15	13:45	Lalitpur	Sainbu W.T.P.	Treated	Clear	3.66	<5	7.98	386	92	86	0.1	0.02	16	1	0	Satisfactory
296	2083/06/15	15:50	Lalitpur	Sainbu W.T.P.	Treated	Clear	3.6	<5	7.94	384	88	80	0.1	0.02	16	0.5	0	Satisfactory
297	2083/06/15	9:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.14	<5	6.71	48.9	10	12	0.1	0.02	4	1.49	0	Satisfactory
298	2083/06/15	11:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.21	<5	6.92	49.1	10	12	0.1	0.02	4	1.36	0	Satisfactory
299	2083/06/15	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.18	<5	7.09	49.8	12	12	0.1	0.02	4	1.26	0	Satisfactory
300	2083/06/15	15:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.12	<5	7.06	49.1	12	12	0.1	0.02	4	1.2	0	Satisfactory
301	2083/06/15	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.16	<5	7.1	49.6	12	12	0.1	0.02	4	1.31	0	Satisfactory
302	2083/06/15	19:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.31	<5	7.1	49.9	12	12	0.1	0.02	4	1.52	0	Satisfactory

303	2083/06/15	9:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.11	<5	7.71	33.1	12	12	0.1	0.02	4	1.03	0	Satisfactory
304	2083/06/15	13:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.21	<5	7.76	34.8	12	12	0.1	0.02	4	1.17	0	Satisfactory
305	2083/06/15	14:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.15	<5	7.63	32.7	12	12	0.1	0.02	4	1.05	0	Satisfactory
306	2083/06/15	15:45	Maharajgunj	Baluwatar	Tap	Clear	0.34	<5	7.56	33.5	12	12	0.1	0.02	4	0.73	0	Satisfactory
307	2083/06/15	16:15	Maharajgunj	Samakhushi	Tap	Clear	0.42	<5	7.57	33.8	12	12	0.1	0.02	4	0.66	0	Satisfactory
308	2083/06/15	10:55	Tripureshwor	Anamnagar SRT	Treated	Clear	0.2	<5	7.57	64.3	14	16	0.1	0.02	6	0.82	0	Satisfactory
309	2083/06/15	11:50	Lalitpur	Khumaltar SRT	Treated	Clear	0.1	<5	7.5	59.6	14	16	0.1	0.02	6	1.4	0	Satisfactory
310	2083/06/15	9:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	6.51	40.2	10	10	0.1	0.02	4	1.52	0	Satisfactory
311	2083/06/15	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.4	<5	6.8	86.3	14	12	0.1	0.02	8	1.90	0	Satisfactory
312	2083/06/15	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	7.16	73.4	14	14	0.1	0.02	6	1.98	0	Satisfactory
313	2083/06/15	16:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.3	<5	6.52	57.4	12	12	0.1	0.02	6	0.59	0	Satisfactory
314	2083/06/15	11:15	Baneshwor	Minbhawan SRT	Treated	Clear	0.6	<5	6.91	58.5	14	16	0.1	0.02	6	1.45	0	Satisfactory
315	2083/06/15	9:45	Mahankalchaur	Mahankalchaur SRT	Treated	Clear	0.7	<5	7.54	55.7	14	16	0.1	0.02	6	0.3	0	Satisfactory
316	2083/06/15	10:49	Tripureshwor	Kalikasthan	Tap	Clear	0.3	<5	7.54	57.5	14	14	0.1	0.02	6	0.58	0	Satisfactory
317	2083/06/15	10:13	Mahankalchaur	Rudramati Marga, Kalopul	Tap	Clear	0.3	<5	7.13	38.3	12	10	0.1	0.02	4	0.3	0	Satisfactory
318	2083/06/15	14:04	Mahankalchaur	Gahana pokhari	Tap	Clear	0.4	<5	6.97	51.5	14	12	0.1	0.02	6	1.85	0	Satisfactory
319	2083/06/15	12:31	Lalitpur	Nakhipot	Tap	Clear	2.6	<5	7.24	73.7	16	16	0.1	0.02	6	1.66	0	Satisfactory
320	2083/06/15	12:16	Lalitpur	Shivachowk Marga	Tap	Clear	0.3	<5	7.49	59	14	14	0.1	0.02	6	1.96	0	Satisfactory
321	2083/06/15	14:07	Mahankalchaur	Hadigao	Tap	Clear	0.7	<5	7.11	52.4	14	14	0.1	0.02	6	1.90	0	Satisfactory
322	2083/06/15	10:37	Mahankalchaur	Kalopul	Tap	Clear	0.2	<5	7.21	36.5	12	10	0.1	0.02	4	0.45	0	Satisfactory
323	2083/06/15	10:00	Mahankalchaur	Hira ratna hall purano line, Kalopul	Tap	Clear	3.5	<5	7.16	66	16	16	0.1	0.02	6	0.3	0	Satisfactory
324	2083/06/15	9:30	Madhyapur Thimi	Bode WTP	Treated	Clear	0.76	<5	7.01	268.7	98	76	0.38	1.5	10	0.3	0	Satisfactory
325	2083/06/15	12:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.62	<5	7.14	299	102	82	0.38	1.5	12	0.7	0	Satisfactory
326	2083/06/15	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.49	<5	7.15	289	102	82	0.38	1.5	12	0.52	0	Satisfactory
327	2083/06/16	9:50	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.9	<5	7.98	388	94	88	0.1	0.02	18	0.3	0	Satisfactory
328	2083/06/16	13:40	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.88	<5	7.95	385	90	82	0.1	0.02	16	0.3	0	Satisfactory
329	2083/06/16	15:55	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.85	<5	7.9	380	86	80	0.1	0.02	18	0.3	0	Satisfactory
330	2083/06/16	9:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.15	<5	7.08	48.5	12	12	0.1	0.02	4	1.52	0	Satisfactory
331	2083/06/16	11:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.09	<5	7.46	50.1	12	12	0.1	0.02	6	1.22	0	Satisfactory
332	2083/06/16	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.11	<5	7.43	48.8	12	12	0.1	0.02	4	1.2	0	Satisfactory
333	2083/06/16	15:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.14	<5	7.25	49.6	12	12	0.1	0.02	4	1.47	0	Satisfactory
334	2083/06/16	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.16	<5	7.19	49.9	12	12	0.1	0.02	4	1.38	0	Satisfactory
335	2083/06/16	19:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.25	<5	7.25	49.7	12	12	0.1	0.02	4	1.52	0	Satisfactory
336	2083/06/16	9:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.14	<5	7.74	30.6	12	12	0.1	0.02	4	1.01	0	Satisfactory
337	2083/06/16	13:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.08	<5	7.65	32.3	12	12	0.1	0.02	4	1.11	0	Satisfactory
338	2083/06/16	14:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.05	<5	7.77	31.7	12	12	0.1	0.02	4	1.06	0	Satisfactory
339	2083/06/16	13:30	Maharajgunj	Pipalbot	Tap	Clear	0.27	<5	7.61	32.7	12	10	0.1	0.02	4	0.93	0	Satisfactory

340	2083/06/16	12:19	Maharajgunj	Balaju SRT	Treated	Clear	0.5	<5	7.35	64.6	14	16	0.1	0.02	6	1.79	0	Satisfactory
341	2083/06/16	14:15	Lalitpur	Khumaltar SRT	Treated	Clear	1.2	<5	7.34	62.4	14	16	0.1	0.02	6	1.1	0	Satisfactory
342	2083/06/16	13:30	Kirtipur	Kirtipur SRT	Treated	Clear	0.2	<5	7.46	64.9	14	16	0.1	0.02	6	1.19	0	Satisfactory
343	2083/06/16	9:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.1	<5	7.33	37.8	12	12	0.1	0.02	4	0.59	0	Satisfactory
344	2083/06/16	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	6.5	36.2	10	8	0.1	0.02	4	0.68	0	Satisfactory
345	2083/06/16	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.3	<5	6.7	36.5	10	10	0.1	0.02	4	0.77	0	Satisfactory
346	2083/06/16	16:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1	<5	6.87	45.6	10	10	0.1	0.02	4	1.90	0	Satisfactory
347	2083/06/16	10:00	Mahankalchaur	Mahankalchaur SRT	Treated	Clear	0.6	<5	7.27	59	14	16	0.1	0.02	6	0.98	0	Satisfactory
348	2083/06/16	11:45	Maharajgunj	Panipokhari Outlet	Treated	Clear	0.6	<5	7.43	46.2	12	12	0.1	0.02	4	0.29	0	Satisfactory
349	2083/06/16	15:23	Mahankalchaur	Harijan Tole	Tap	Clear	1.3	<5	7.31	38	14	10	0.1	0.02	4	1.94	0	Satisfactory
350	2083/06/16	15:27	Mahankalchaur	Harijan Tole	Tap	Clear	0.8	<5	7.58	39.1	14	10	0.1	0.02	4	0.64	0	Satisfactory
351	2083/06/17	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.27	<5	7.1	44.9	12	12	0.1	0.02	4	1.49	0	Satisfactory
352	2083/06/17	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.28	<5	7.26	45.5	12	12	0.1	0.02	4	1.36	0	Satisfactory
353	2083/06/17	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.2	<5	7.22	47.8	12	12	0.1	0.02	4	1.44	0	Satisfactory
354	2083/06/17	9:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.15	<5	7.73	34.3	12	12	0.1	0.02	4	1.05	0	Satisfactory
355	2083/06/17	14:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.24	<5	7.63	35.1	12	12	0.1	0.02	4	1.21	0	Satisfactory
356	2083/06/17	16:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.12	<5	7.65	33.5	12	12	0.1	0.02	4	1.11	0	Satisfactory
357	2083/06/17	16:15	Maharajgunj	Loshal	Tap	Clear	0.53	<5	7.62	34.7	12	10	0.1	0.02	4	0.86	0	Satisfactory
358	2083/06/18	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.33	<5	7.61	45.9	12	12	0.1	0.02	4	1.22	0	Satisfactory
359	2083/06/18	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.23	<5	7.71	43.9	12	12	0.1	0.02	4	0.3	0	Satisfactory
360	2083/06/18	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.39	<5	7.6	44.9	12	12	0.1	0.02	4	0.3	0	Satisfactory
361	2083/06/18	8:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.11	<5	7.72	33.6	12	12	0.1	0.02	4	1.07	0	Satisfactory
362	2083/06/18	12:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.07	<5	7.76	34.7	12	12	0.1	0.02	4	1.23	0	Satisfactory
363	2083/06/18	15:15	Maharajgunj	Mahapur	Tap	Clear	0.17	<5	7.74	35.4	12	10	0.1	0.02	4	1.01	0	Satisfactory
364	2083/06/19	9:45	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.79	<5	7.6	382	86	80	0.1	0.02	18	1	0	Satisfactory
365	2083/06/19	13:55	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.75	<5	7.55	380	84	76	0.1	0.02	18	1	0	Satisfactory
366	2083/06/19	15:50	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.73	<5	7.52	377	80	74	0.1	0.02	16	0.5	0	Satisfactory
367	2083/06/19	9:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.46	<5	7.52	41.1	12	12	0.1	0.02	4	0.3	0	Satisfactory
368	2083/06/19	11:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.4	<5	7.79	42.9	12	12	0.1	0.02	4	0.3	0	Satisfactory
369	2083/06/19	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.36	<5	7.63	40.4	12	12	0.1	0.02	4	0.3	0	Satisfactory
370	2083/06/19	15:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.35	<5	7.7	40.9	12	12	0.1	0.02	4	0.3	0	Satisfactory
371	2083/06/19	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.31	<5	7.71	41.4	12	12	0.1	0.02	4	0.3	0	Satisfactory
372	2083/06/19	9:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.21	<5	7.64	33.1	12	12	0.1	0.02	4	1.05	0	Satisfactory
373	2083/06/19	12:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.15	<5	7.71	34.8	12	12	0.1	0.02	4	1.01	0	Satisfactory
374	2083/06/19	14:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.08	<5	7.67	34.1	12	12	0.1	0.02	4	1.07	0	Satisfactory
375	2083/06/19	13:10	Maharajgunj	Jaldhunga	Tap	Clear	0.35	<5	7.66	35.4	10	10	0.1	0.02	4	0.93	0	Satisfactory

376	2083/06/19	12:40	Tripureshwor	Anamnagar SRT	Treated	Clear	0.5	<5	7.43	89.4	14	16	0.1	0.02	8	0.33	0	Satisfactory
377	2083/06/19	9:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.5	<5	7.12	47.5	10	12	0.1	0.02	4	0.94	0	Satisfactory
378	2083/06/19	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.7	<5	7.2	56.5	12	12	0.1	0.02	6	1.35	0	Satisfactory
379	2083/06/19	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.8	<5	6.97	47.8	10	12	0.1	0.02	4	1.38	0	Satisfactory
380	2083/06/19	16:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.2	<5	6.99	65.7	12	12	0.1	0.02	6	1.44	0	Satisfactory
381	2083/06/19	13:30	Baneshwor	Minbhawan SRT	Treated	Clear	0.3	<5	7.27	99.1	14	16	0.1	0.02	10	0.41	0	Satisfactory
382	2083/06/19	13:46	Baneshwor	Kharibot	Tap	Clear	0.2	<5	7.36	89.4	16	16	0.1	0.02	10	0.33	0	Satisfactory
383	2083/06/19	10:53	Mahankalchaur	Gurung tole, Kalopul	Tap	Clear	0.8	<5	7.31	73.6	16	14	0.1	0.02	6	0.89	0	Satisfactory
384	2083/06/19	11:03	Mahankalchaur	Shiphal Oralo	Tap	Clear	0.4	<5	7.36	80.1	18	16	0.1	0.02	8	0.78	0	Satisfactory
385	2083/06/19	12:03	Mahankalchaur	Ratopul	Tap	Clear	0.4	<5	7.34	70.8	16	14	0.1	0.02	6	0.97	0	Satisfactory
386	2083/06/19	10:25	Mahankalchaur	Lampokhari marga ,Chabahil, Bulbule	Tap	Clear	0.9	<5	7.35	72.5	16	14	0.1	0.02	6	0.92	0	Satisfactory
387	2083/06/19	9:30	Madhyapur Thimi	Bode WTP	Treated	Clear	0.97	<5	7.14	280	100	80	0.38	1.5	12	0.74	0	Satisfactory
388	2083/06/19	13:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.68	<5	7.1	287	100	80	0.38	1.5	12	0.79	0	Satisfactory
389	2083/06/19	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.44	<5	6.96	280	100	78	0.38	1.5	12	0.34	0	Satisfactory
390	2083/06/20	9:43	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.61	<5	7.55	371	80	74	0.1	0.02	16	0.3	0	Satisfactory
391	2083/06/20	9:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.17	<5	7.32	44.5	12	12	0.1	0.02	4	0.3	0	Satisfactory
392	2083/06/20	11:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.21	<5	7.38	45.7	12	12	0.1	0.02	4	0.3	0	Satisfactory
393	2083/06/20	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.31	<5	7.29	45.6	12	12	0.1	0.02	4	0.3	0	Satisfactory
394	2083/06/20	15:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.18	<5	7.21	44.8	12	12	0.1	0.02	4	0.3	0	Satisfactory
395	2083/06/20	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.27	<5	7.22	44.8	12	12	0.1	0.02	4	0.3	0	Satisfactory
396	2083/06/20	19:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.31	<5	7.3	46.9	12	12	0.1	0.02	4	1.01	0	Satisfactory
397	2083/06/20	9:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.27	<5	7.67	36.2	12	14	0.1	0.02	4	1.05	0	Satisfactory
398	2083/06/20	14:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.17	<5	7.52	35.6	12	12	0.1	0.02	4	1.01	0	Satisfactory
399	2083/06/20	15:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.14	<5	7.62	34.3	12	12	0.1	0.02	4	1.08	0	Satisfactory
400	2083/06/20	16:25	Maharajgunj	Jaldhunga	Tap	Clear	0.54	<5	7.57	35.2	10	10	0.1	0.02	4	0.92	0	Satisfactory
401	2083/06/20	11:52	Tripureshwor	Anamnagar SRT	Treated	Clear	0.3	<5	6.7	32.5	14	16	0.1	0.02	4	0.3	0	Satisfactory
402	2083/06/20	12:50	Lalitpur	Khumaltar SRT	Treated	Clear	0.5	<5	7.11	50.9	14	16	0.1	0.02	8	0.3	0	Satisfactory
403	2083/06/20	9:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.2	<5	7.09	52.9	12	14	0.1	0.02	8	0.9	0	Satisfactory
404	2083/06/20	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.8	<5	6.5	44.2	10	12	0.1	0.02	4	1.63	0	Satisfactory
405	2083/06/20	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1	<5	6.5	69.4	12	14	0.1	0.02	6	1.27	0	Satisfactory
406	2083/06/20	16:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.9	<5	6.89	47.3	10	12	0.1	0.02	4	1.2	0	Satisfactory
407	2083/06/20	12:10	Baneshwor	Minbhawan SRT	Treated	Clear	0.3	<5	7.19	52.5	14	16	0.1	0.02	6	0.3	0	Satisfactory
408	2083/06/20	10:20	Mahankalchaur	Mahankalchaur SRT	Treated	Clear	0.9	<5	6.9	58.6	14	16	0.1	0.02	6	0.25	0	Satisfactory

409	2083/06/20	10:52	Mahankalchaur	Bhairab Mandir, Kalopul	Tap	Clear	0.9	<5	6.5	62.1	16	14	0.1	0.02	6	0.3	0	Satisfactory
410	2083/06/20	10:48	Mahankalchaur	Kalopul	Tap	Clear	1	<5	6.92	47.2	12	12	0.1	0.02	4	0.31	0	Satisfactory
411	2083/06/20	15:10	Baneshwor	Devinagar Marga	Tap	Clear	0.7	<5	6.71	29.38	8	10	0.1	0.02	4	0.3	0	Satisfactory
412	2083/06/20	11:08	Mahankalchaur	Gyaneshwar	Tap	Clear	0.4	<5	7.08	44.5	12	12	0.1	0.02	4	0.3	0	Satisfactory
413	2083/06/20	9:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.46	<5	6.9	259	96	76	0.38	1.5	10	0.13	0	Satisfactory
414	2083/06/20	12:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.31	<5	7.1	307	100	80	0.38	1.5	14	1.7	0	Satisfactory
415	2083/06/20	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.21	<5	7.08	299	100	80	0.38	1.5	14	1.52	0	Satisfactory
416	2083/06/20	7:30	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.79	<5	7.58	48.2	14	16	0.1	0.02	4	0.26	0	Satisfactory
417	2083/06/21	9:45	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.6	<5	7.8	390	94	88	0.1	0.02	18	1	0	Satisfactory
418	2083/06/21	13:55	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.56	<5	7.75	386	90	84	0.1	0.02	16	1	0	Satisfactory
419	2083/06/21	15:55	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.55	<5	7.72	384	88	82	0.1	0.02	16	0.5	0	Satisfactory
420	2083/06/21	9:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.13	<5	6.9	51.3	10	12	0.1	0.02	6	0.49	0	Satisfactory
421	2083/06/21	11:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.19	<5	6.94	52.2	10	12	0.1	0.02	6	0.37	0	Satisfactory
422	2083/06/21	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.18	<5	6.95	51.1	10	12	0.1	0.02	6	0.5	0	Satisfactory
423	2083/06/21	15:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.25	<5	6.84	51.8	10	12	0.1	0.02	6	0.86	0	Satisfactory
424	2083/06/21	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.16	<5	6.85	50.6	10	12	0.1	0.02	6	0.68	0	Satisfactory
425	2083/06/21	19:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.34	<5	6.64	52.2	10	12	0.1	0.02	6	1.16	0	Satisfactory
426	2083/06/21	9:45	Maharajgunj	Bansbari WTP	Treated	Clear	1.23	<5	7.56	37.8	12	14	0.1	0.02	4	1.07	0	Satisfactory
427	2083/06/21	12:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.17	<5	7.56	38.7	14	14	0.1	0.02	4	1.03	0	Satisfactory
428	2083/06/21	14:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.23	<5	7.61	35.3	12	12	0.1	0.02	4	1.06	0	Satisfactory
429	2083/06/21	15:30	Maharajgunj	Loshal	Tap	Clear	0.73	<5	7.56	36.3	10	12	0.1	0.02	4	0.84	0	Satisfactory
430	2083/06/21	11:00	Tripureshwor	Anamnagar SRT	Treated	Clear	0.2	<5	8	59.7	14	16	0.1	0.02	6	0.3	0	Satisfactory
431	2083/06/21	13:20	Lalitpur	Khumaltar SRT	Treated	Clear	0.3	<5	7.46	56.8	14	16	0.1	0.02	6	0.3	0	Satisfactory
432	2083/06/21	9:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.2	<5	7.7	45.5	12	14	0.1	0.02	4	1.75	0	Satisfactory
433	2083/06/21	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	7.02	44.5	12	12	0.1	0.02	4	1.61	0	Satisfactory
434	2083/06/21	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	7.2	42.5	12	12	0.1	0.02	4	1.22	0	Satisfactory
435	2083/06/21	16:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	7.01	42.2	12	12	0.1	0.02	4	1.34	0	Satisfactory
436	2083/06/21	12:33	Baneshwor	Minbhawan SRT	Treated	Clear	0.2	<5	7.41	56.7	14	16	0.1	0.02	6	0.3	0	Satisfactory
437	2083/06/21	10:00	Mahankalchaur	Mahankalchaur SRT	Treated	Clear	0.3	<5	7.67	60	14	16	0.1	0.02	6	0.3	0	Satisfactory
438	2083/06/21	10:52	Mahankalchaur	Putalisadak	Tap	Clear	0.9	<5	8	59.1	14	14	0.1	0.02	6	0.3	0	Satisfactory
439	2083/06/21	12:14	Baneshwor	Thapathali	Tap	Clear	2.3	<5	7.67	74.1	16	16	0.1	0.02	6	0.3	0	Satisfactory
440	2083/06/21	10:37	Mahankalchaur	Dillibazar	Tap	Clear	0.3	<5	7.94	57.6	14	14	0.1	0.02	6	0.3	0	Satisfactory
441	2083/06/21	11:13	Mahankalchaur	Kalikasthan	Tap	Clear	0.2	<5	7.85	57.6	16	14	0.1	0.02	6	0.3	0	Satisfactory
442	2083/06/21	14:49	Mahankalchaur	Ratopul	Tap	Clear	1.1	<5	7.42	47.9	12	12	0.1	0.02	4	0.42	0	Satisfactory
443	2083/06/21	9:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.15	<5	6.94	260	96	74	0.38	1.5	10	0.1	0	Satisfactory
444	2083/06/21	12:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.75	<5	7.04	298.4	100	80	0.19	1.5	12	1.37	0	Satisfactory
445	2083/06/21	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.04	<5	7.01	294	100	80	0.19	1.5	12	1.22	0	Satisfactory
446	2083/06/21	7:00	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.71	<5	7.4	56	14	16	0.1	0.02	6	0.14	0	Satisfactory
447	2083/06/22	9:37	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.7	<5	7.85	394	96	88	0.1	0.02	18	1.5	0	Satisfactory
448	2083/06/22	13:09	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.68	<5	7.8	390	90	84	0.1	0.02	16	1	0	Satisfactory

449	2083/06/22	15:50	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.66	<5	7.77	386	86	78	0.1	0.02	18	0.5	0	Satisfactory
450	2083/06/22	9:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.21	<5	6.92	52.5	10	12	0.1	0.02	6	1.35	0	Satisfactory
451	2083/06/22	11:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.17	<5	7.04	53.6	12	12	0.1	0.02	6	1.3	0	Satisfactory
452	2083/06/22	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.26	<5	6.97	52	12	12	0.1	0.02	6	0.87	0	Satisfactory
453	2083/06/22	15:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.22	<5	6.89	53.2	10	12	0.1	0.02	6	0.54	0	Satisfactory
454	2083/06/22	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.71	<5	6.91	54.4	10	12	0.1	0.02	6	1.11	0	Satisfactory
455	2083/06/22	19:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.73	<5	6.89	57.7	10	12	0.1	0.02	6	1.09	0	Satisfactory
456	2083/06/22	9:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.36	<5	7.64	37.2	12	14	0.1	0.02	4	1.02	0	Satisfactory
457	2083/06/22	13:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.31	<5	7.61	36.3	12	14	0.1	0.02	4	1.07	0	Satisfactory
458	2083/06/22	15:40	Maharajgunj	Bansbari WTP	Treated	Clear	0.31	<5	7.56	33.2	12	12	0.1	0.02	4	1.01	0	Satisfactory
459	2083/06/22	14:55	Maharajgunj	Mahapur	Tap	Clear	0.67	<5	7.57	37.1	10	10	0.1	0.02	4	0.86	0	Satisfactory
460	2083/06/22	13:00	Tripureshwor	Anamnagar SRT	Treated	Clear	0.2	<5	8.07	58.2	14	16	0.1	0.02	6	0.3	0	Satisfactory
461	2083/06/22	9:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.4	<5	7.26	53	12	14	0.1	0.02	6	0.88	0	Satisfactory
462	2083/06/22	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	6.58	49.5	10	12	0.1	0.02	4	1.90	0	Satisfactory
463	2083/06/22	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.6	<5	7.13	43.8	10	12	0.1	0.02	4	1.09	0	Satisfactory
464	2083/06/22	16:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.5	<5	6.9	45.5	10	12	0.1	0.02	4	1.59	0	Satisfactory
465	2083/06/22	13:30	Baneshwor	Minbhawan SRT	Treated	Clear	0.5	<5	8.26	58.6	14	16	0.1	0.02	6	0.3	0	Satisfactory
466	2083/06/22	11:43	Mahankalchaur	Hira ratna hall purano line, Kalopul	Tap	Clear	1	<5	7.58	41.9	12	12	0.1	0.02	4	0.62	0	Satisfactory
467	2083/06/22	10:48	Mahankalchaur	Jana milap galli	Tap	Clear	1.2	<5	7.38	39.8	10	12	0.1	0.02	4	0.65	0	Satisfactory
468	2083/06/22	13:57	Mahankalchaur	Suryabikram Gyawali marga, Gaushala	Tap	Clear	0.1	<5	7.4	64.6	14	12	0.1	0.02	6	0.3	0	Satisfactory
469	2083/06/22	10:55	Mahankalchaur	Aadarsha basti marga, Chabahil	Tap	Clear	1.9	<5	7.54	41.8	10	10	0.1	0.02	4	0.3	0	Satisfactory
470	2083/06/22	11:03	Mahankalchaur	Bulbule Pahelopul	Tap	Clear	0.9	<5	7.47	40.7	10	10	0.1	0.02	4	0.63	0	Satisfactory
471	2083/06/22	11:29	Mahankalchaur	Jamuna marga, Hira ratna hall	Tap	Clear	1.1	<5	7.42	40.3	10	10	0.1	0.02	4	0.59	0	Satisfactory
472	2083/06/22	11:17	Mahankalchaur	Gurung tole, Kalopul	Tap	Clear	1.2	<5	7.57	44.1	12	10	0.1	0.02	4	0.78	0	Satisfactory
473	2083/06/22	12:05	Mahankalchaur	Hadigao	Tap	Clear	2.1	<5	7.65	42	12	10	0.1	0.02	4	0.58	0	Satisfactory
474	2083/06/22	12:17	Mahankalchaur	Maligaon	Tap	Clear	1.3	<5	7.51	42.5	12	10	0.1	0.02	4	0.99	0	Satisfactory
475	2083/06/22	9:30	Madhyapur Thimi	Bode WTP	Treated	Clear	0.86	<5	7.01	270.2	98	76	0.38	1.5	10	0.12	0	Satisfactory
476	2083/06/22	12:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.74	<5	7.06	287	100	78	0.38	1.5	12	0.39	0	Satisfactory
477	2083/06/22	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.12	<5	7.02	289.5	100	80	0.38	1.5	12	0.86	0	Satisfactory
478	2083/06/22	14:00	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.82	<5	7.01	227	14	16	0.1	0.02	16	0.6	0	Satisfactory
479	2083/06/23	9:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.11	<5	7.07	47.6	12	12	0.1	0.02	4	0.45	0	Satisfactory
480	2083/06/23	11:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.12	<5	7.13	48.4	12	12	0.1	0.02	4	1.29	0	Satisfactory

481	2083/06/23	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.2	<5	7.23	49	12	12	0.1	0.02	4	1.26	0	Satisfactory
482	2083/06/23	15:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.21	<5	7.1	49.2	12	12	0.1	0.02	4	1.17	0	Satisfactory
483	2083/06/23	9:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.52	<5	7.53	36.3	12	14	0.1	0.02	4	1.12	0	Satisfactory
484	2083/06/23	13:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.24	<5	7.57	35.1	12	12	0.1	0.02	4	1.05	0	Satisfactory
485	2083/06/23	15:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.14	<5	7.61	35.7	12	12	0.1	0.02	4	1.15	0	Satisfactory
486	2083/06/23	17:15	Maharajgunj	Pipalbot	Tap	Clear	0.46	<5	7.56	36.7	10	10	0.1	0.02	4	0.96	0	Satisfactory
487	2083/06/23	14:45	Maharajgunj	Balaju SRT	Treated	Clear	0.1	<5	7.17	67.4	14	16	0.1	0.02	6	1.35	0	Satisfactory
488	2083/06/23	9:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.2	<5	6.85	46.7	10	12	0.1	0.02	4	1.90	0	Satisfactory
489	2083/06/23	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.5	<5	6.5	40.2	10	12	0.1	0.02	4	1	0	Satisfactory
490	2083/06/23	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2	<5	6.62	51.6	10	14	0.1	0.02	6	0.79	0	Satisfactory
491	2083/06/23	16:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.7	<5	6.6	50	10	12	0.1	0.02	6	0.91	0	Satisfactory
492	2083/06/23	13:45	Maharajgunj	Panipokhari SRT Outlet	Treated	Clear	0.5	<5	7.36	46.2	12	14	0.1	0.02	4	0.38	0	Satisfactory
493	2083/06/23	9:30	Madhyapur Thimi	Bode WTP	Treated	Clear	0.57	<5	7.13	290	100	80	0.38	1.5	12	0.44	0	Satisfactory
494	2083/06/23	11:30	Madhyapur Thimi	Bode WTP	Treated	Clear	0.93	<5	7.16	300	102	80	0.38	1.5	12	0.82	0	Satisfactory
495	2083/06/24	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.14	<5	7.25	50.7	12	12	0.1	0.02	6	1.63	0	Satisfactory
496	2083/06/24	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.16	<5	7.35	54.6	12	12	0.1	0.02	6	1.45	0	Satisfactory
497	2083/06/24	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.35	<5	7.08	52.8	12	12	0.1	0.02	6	1.57	0	Satisfactory
498	2083/06/24	11:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.17	<5	7.54	34.1	12	12	0.1	0.02	4	1.06	0	Satisfactory
499	2083/06/24	14:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.11	<5	7.63	34.3	12	12	0.1	0.02	4	1.03	0	Satisfactory
500	2083/06/25	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.15	<5	7.29	54	12	12	0.1	0.02	6	1.63	0	Satisfactory
501	2083/06/25	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.21	<5	7.29	56.8	14	14	0.1	0.02	6	1.51	0	Satisfactory
502	2083/06/25	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.1	<5	7.12	55.5	12	12	0.1	0.02	6	1.6	0	Satisfactory
503	2083/06/25	9:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.21	<5	7.73	35.2	12	12	0.1	0.02	4	1.12	0	Satisfactory
504	2083/06/25	13:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.15	<5	7.71	35.8	12	12	0.1	0.02	4	1.05	0	Satisfactory
505	2083/06/26	9:42	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.8	<5	7.88	395	98	90	0.1	0.02	18	1.5	0	Satisfactory
506	2083/06/26	13:45	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.83	<5	7.85	392	94	86	0.1	0.02	16	1	0	Satisfactory
507	2083/06/26	15:55	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.81	<5	7.82	390	90	82	0.1	0.02	18	0.5	0	Satisfactory
508	2083/06/26	9:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.16	<5	7.52	56.3	14	12	0.1	0.02	6	1.51	0	Satisfactory
509	2083/06/26	11:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.16	<5	7.18	54.5	14	12	0.1	0.02	6	1.58	0	Satisfactory
510	2083/06/26	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.26	<5	7.23	54	14	12	0.1	0.02	6	1.63	0	Satisfactory
511	2083/06/26	15:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.13	<5	6.94	56	12	12	0.1	0.02	6	1.23	0	Satisfactory
512	2083/06/26	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.17	<5	6.99	55.1	12	12	0.1	0.02	6	1.2	0	Satisfactory
513	2083/06/26	19:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.36	<5	6.88	57.1	12	12	0.1	0.02	6	1.19	0	Satisfactory

514	2083/06/26	9:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.16	<5	7.74	33.1	12	12	0.1	0.02	4	1.01	0	Satisfactory
515	2083/06/26	12:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.12	<5	7.62	33.6	12	12	0.1	0.02	4	1.06	0	Satisfactory
516	2083/06/26	14:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.08	<5	7.65	34.7	12	12	0.1	0.02	4	1.14	0	Satisfactory
517	2083/06/26	14:25	Maharajgunj	Baluwatar	Tap	Clear	0.63	<5	7.57	34.7	10	10	0.1	0.02	4	0.65	0	Satisfactory
518	2083/06/26	15:15	Maharajgunj	Mahapur	Tap	Clear	0.17	<5	7.63	35.3	10	10	0.1	0.02	4	1.01	0	Satisfactory
519	2083/06/26	10:45	Tripureshwor	Anamnagar SRT	Treated	Clear	4	<5	7.5	61.8	14	16	0.1	0.02	6	1.4	0	Satisfactory
520	2083/06/26	11:35	Lalitpur	Khumaltar SRT	Treated	Clear	0.7	<5	7.44	61	14	16	0.1	0.02	6	1.45	0	Satisfactory
521	2083/06/26	9:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	6.94	50.3	12	12	0.1	0.02	6	1.17	0	Satisfactory
522	2083/06/26	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.7	<5	7.1	50.6	12	12	0.1	0.02	6	1.23	0	Satisfactory
523	2083/06/26	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	6.97	81.4	12	14	0.1	0.02	6	1.17	0	Satisfactory
524	2083/06/26	16:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.8	<5	7.01	51.5	12	12	0.1	0.02	6	1.53	0	Satisfactory
525	2083/06/26	12:25	Baneshwor	Minbhawan SRT	Treated	Clear	1.2	<5	7.28	62.8	14	16	0.1	0.02	6	0.53	0	Satisfactory
526	2083/06/26	9:50	Mahankalchaur	Mahankalchaur SRT	Treated	Clear	0.5	<5	7.33	61	14	16	0.1	0.02	6	1.38	0	Satisfactory
527	2083/06/26	10:31	Mahankalchaur	Bhairab Mandir, Kalopul	Tap	Clear	0.8	<5	7.46	58.8	16	14	0.1	0.02	6	0.72	0	Satisfactory
528	2083/06/26	10:21	Mahankalchaur	Kalopul	Tap	Clear	5	<5	7.21	38.3	14	10	0.1	0.02	4	0.3	0	Satisfactory
529	2083/06/26	9:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.46	<5	7.18	293.7	102	78	0.38	1.5	12	0.15	0	Satisfactory
530	2083/06/26	12:30	Madhyapur Thimi	Bode WTP	Treated	Clear	3.01	<5	7.4	336	104	86	0.38	1.5	14	1.79	0	Satisfactory
531	2083/06/26	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.6	<5	7.32	324	104	84	0.38	1.5	14	1.44	0	Satisfactory
532	2083/06/27	9:45	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.8	<5	7.85	390	96	88	0.1	0.02	18	1	0	Satisfactory
533	2083/06/27	13:55	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.75	<5	7.83	387	92	84	0.1	0.02	16	0.5	0	Satisfactory
534	2083/06/27	15:50	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.71	<5	7.8	385	88	80	0.1	0.02	16	0.5	0	Satisfactory
535	2083/06/27	9:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.12	<5	6.56	51.7	12	12	0.1	0.02	**6**	1.39	0	Satisfactory
536	2083/06/27	11:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.14	<5	6.52	44.5	10	12	0.1	0.02	4	1.2	0	Satisfactory
537	2083/06/27	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.06	<5	6.5	46	10	12	0.1	0.02	4	1.48	0	Satisfactory
538	2083/06/27	15:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.17	<5	6.5	44.3	10	12	0.1	0.02	4	1.62	0	Satisfactory
539	2083/06/27	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.39	<5	6.57	43.8	10	12	0.1	0.02	4	1.69	0	Satisfactory
540	2083/06/27	19:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.31	<5	6.71	42.2	10	12	0.1	0.02	4	1.51	0	Satisfactory
541	2083/06/27	9:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.11	<5	7.54	33.3	12	12	0.1	0.02	4	1.02	0	Satisfactory
542	2083/06/27	13:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.22	<5	7.57	34.1	12	12	0.1	0.02	4	1.12	0	Satisfactory
543	2083/06/27	15:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.16	<5	7.76	31.5	12	12	0.1	0.02	4	1.06	0	Satisfactory
544	2083/06/27	17:30	Maharajgunj	Samakhushi	Tap	Clear	0.53	<5	7.51	34.3	10	10	0.1	0.02	4	0.72	0	Satisfactory
545	2083/06/27	17:15	Maharajgunj	Pipalbot	Tap	Clear	0.44	<5	7.73	32.6	10	10	0.1	0.02	4	0.94	0	Satisfactory
546	2083/06/27	9:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.5	<5	6.93	48.7	10	12	0.1	0.02	4	1.21	0	Satisfactory
547	2083/06/27	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.03	39.6	10	12	0.1	0.02	4	0.99	0	Satisfactory
548	2083/06/27	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.9	<5	7.06	52	10	12	0.1	0.02	6	1.31	0	Satisfactory
549	2083/06/27	16:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.5	<5	7.14	79.1	12	14	0.1	0.02	6	1.90	0	Satisfactory

550	2083/06/27	11:23	Mahankalchaur	Sundarijal bazar	Tap	Clear	2.7	<5	7.81	33.1	10	10	0.1	0.02	4	0.3	0	Satisfactory
551	2083/06/27	10:45	Mahankalchaur	Gokarneshwor Uttarbahini	Tap	Clear	1.7	<5	7.65	59.9	14	14	0.1	0.02	6	1.85	0	Satisfactory
552	2083/06/27	10:32	Mahankalchaur	Gokarneshwor Mandir	Tap	Clear	1.1	<5	7.67	41.9	14	10	0.1	0.02	4	0.48	0	Satisfactory
553	2083/06/27	11:11	Mahankalchaur	B.P. Chowk Nayapati	Tap	Clear	1.6	<5	7.64	55.4	14	12	0.1	0.02	6	1.13	0	Satisfactory
554	2083/06/27	9:30	Madhyapur Thimi	Bode WTP	Treated	Clear	3.19	<5	7.51	357	112	88	0.38	1.5	14	1.7	0	Satisfactory
555	2083/06/27	11:30	Madhyapur Thimi	Bode WTP	Treated	Clear	3.06	<5	7.4	340	106	86	0.38	1.5	14	1.43	0	Satisfactory
556	2083/06/28	9:40	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.6	<5	7.8	395	100	92	0.1	0.02	16	1.5	0	Satisfactory
557	2083/06/28	13:57	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.55	<5	7.77	391	96	88	0.1	0.02	16	1	0	Satisfactory
558	2083/06/28	15:50	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.47	<5	7.75	388	92	84	0.1	0.02	18	0.5	0	Satisfactory
559	2083/06/28	9:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.13	<5	6.88	31.6	8	12	0.1	0.02	4	1.56	0	Satisfactory
560	2083/06/28	11:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.15	<5	6.83	32.3	8	12	0.1	0.02	4	1.48	0	Satisfactory
561	2083/06/28	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.21	<5	7.1	37.3	10	12	0.1	0.02	4	1.33	0	Satisfactory
562	2083/06/28	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.8	<5	7.31	42.5	12	12	0.1	0.02	4	0.86	0	Satisfactory
563	2083/06/28	18:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.91	<5	7.49	62	12	14	0.1	0.02	6	0.71	0	Satisfactory
564	2083/06/28	9:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.17	<5	7.71	33.3	12	12	0.1	0.02	4	1.08	0	Satisfactory
565	2083/06/28	13:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.14	<5	7.74	31.5	12	12	0.1	0.02	4	1.02	0	Satisfactory
566	2083/06/28	15:40	Maharajgunj	Bansbari WTP	Treated	Clear	0.11	<5	7.82	31.3	12	12	0.1	0.02	4	1.05	0	Satisfactory
567	2083/06/28	17:00	Maharajgunj	Jaldhunga	Tap	Clear	0.32	<5	7.77	31.7	8	10	0.1	0.02	4	0.81	0	Satisfactory
568	2083/06/28	9:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	7.51	45.3	12	12	0.1	0.02	4	0.86	0	Satisfactory
569	2083/06/28	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.9	<5	7.25	45.7	12	12	0.1	0.02	4	0.89	0	Satisfactory
570	2083/06/28	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.8	<5	7.34	50.6	12	12	0.1	0.02	6	0.91	0	Satisfactory
571	2083/06/28	16:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1	<5	6.93	34.8	10	10	0.1	0.02	4	0.86	0	Satisfactory
572	2083/06/28	16:00	Mahankalchaur	Melamchi Inlet	Treated	Clear	1.1	<5	7.01	32.8	10	12	0.1	0.02	4	0.73	0	Satisfactory
573	2083/06/28	10:30	Maharajgunj	Hari Marga Basundhara Tokha	Tap	Clear	1.6	<5	6.91	121.3	18	22	0.1	0.02	12	0.3	0	Satisfactory
574	2083/06/28	11:38	Maharajgunj	Tilingatar Dhapasi Tokha	Tap	Clear	0.4	<5	7.41	33.9	8	10	0.1	0.02	4	0.3	0	Satisfactory
575	2083/06/28	12:30	Maharajgunj	Jana Marga Chappal Karkhana	Tap	Clear	1.2	<5	7.76	43.9	12	12	0.1	0.02	4	0.3	0	Satisfactory
	2083/06/28	12:47	Maharajgunj	Jaldhunga marga Chappal Karkhana(Bansbari)	Tap	Clear	1.6	<5	7.5	32.9	8	10	0.1	0.02	4	0.3	0	Satisfactory
	2083/06/28	10:41	Maharajgunj	Dhapasi Tokha	Tap	Clear	1	<5	7.72	36.4	10	10	0.1	0.02	4	0.3	0	Satisfactory
	2083/06/28	12:07	Maharajgunj	Deurali Janta Height Dhapasi, Tokha(Bansbari)	Tap	Clear	0.4	<5	7.34	37.6	10	10	0.1	0.02	4	0.3	0	Satisfactory
579	2083/06/28	9:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.73	<5	7.17	306	100	80	0.38	1.5	12	1.66	0	Satisfactory
580	2083/06/28	12:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.74	<5	7.2	310	102	84	0.38	1.5	12	1.68	0	Satisfactory

581	2083/06/28	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.82	<5	7.01	278	98	80	0.38	1.5	10	0.1	0	Satisfactory
582	2083/06/28	7:30	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.63	<5	7.6	91.7	16	18	0.1	0.02	8	0.93	0	Satisfactory
583	2083/06/29	10:25	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.61	<5	7.81	390	92	84	0.1	0.02	16	0.3	0	Satisfactory
584	2083/06/29	14:15	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.47	<5	7.75	394	100	92	0.1	0.02	16	0.9	0	Satisfactory
585	2083/06/29	16:15	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.81	<5	7.78	396	102	94	0.1	0.02	16	0.6	0	Satisfactory
586	2083/06/29	9:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.4	<5	8.47	63.2	12	14	0.1	0.02	6	0.56	0	Satisfactory
587	2083/06/29	11:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.48	<5	8.24	62.8	14	14	0.1	0.02	6	0.63	0	Satisfactory
588	2083/06/29	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.32	<5	8.32	64	14	14	0.1	0.02	6	0.98	0	Satisfactory
589	2083/06/29	15:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.41	<5	8.18	59.1	12	14	0.1	0.02	6	0.68	0	Satisfactory
590	2083/06/29	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.79	<5	8.18	59.5	12	14	0.1	0.02	6	0.71	0	Satisfactory
591	2083/06/29	18:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.69	<5	8.11	58.2	12	14	0.1	0.02	6	0.81	0	Satisfactory
592	2083/06/29	9:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.07	<5	7.67	33.3	12	12	0.1	0.02	4	1.03	0	Satisfactory
593	2083/06/29	12:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.12	<5	7.65	32.1	12	12	0.1	0.02	4	1.07	0	Satisfactory
594	2083/06/29	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.15	<5	7.72	31.8	12	12	0.1	0.02	4	1.01	0	Satisfactory
	2083/06/29	15:50	Maharajgunj	Loshal	Tap	Clear	0.41	<5	7.67	33.3	12	10	0.1	0.02	4	0.76	0	Satisfactory
596	2083/06/29	9:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.2	<5	7.51	41.2	12	12	0.1	0.02	4	1.83	0	Satisfactory
597	2083/06/29	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	7.06	37.9	10	10	0.1	0.02	4	1.76	0	Satisfactory
598	2083/06/29	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.2	<5	6.94	39.8	10	10	0.1	0.02	4	1.91	0	Satisfactory
599	2083/06/29	16:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.5	<5	6.85	39.9	10	10	0.1	0.02	4	1.3	0	Satisfactory
600	2083/06/29	9:00	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.4	<5	7.12	64.5	16	16	0.1	0.02	6	0.68	0	Satisfactory
601	2083/06/29	12:00	Mahankalchaur	Melamchi Inlet	Treated	Clear	1	<5	7.1	63.4	16	16	0.1	0.02	6	0.34	0	Satisfactory
602	2083/06/29	14:00	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.7	<5	6.83	66.5	16	16	0.1	0.02	6	0.52	0	Satisfactory
603	2083/06/29	16:00	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.6	<5	6.89	64.5	16	14	0.1	0.02	6	0.43	0	Satisfactory
604	2083/06/29	9:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2	<5	7.21	264.3	96	74	0.38	1.5	10	0.3	0	Satisfactory
605	2083/06/29	12:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.13	<5	7.2	271	96	76	0.38	1.5	10	0.3	0	Satisfactory
606	2083/06/29	14:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.71	<5	7.24	282	98	76	0.38	1.5	10	0.48	0	Satisfactory
607	2083/06/30	10:53	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.52	<5	7.78	390	94	88	0.1	0.02	18	0.88	0	Satisfactory
608	2083/06/30	14:17	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.92	<5	7.81	391	92	84	0.1	0.02	18	0.73	0	Satisfactory
609	2083/06/30	16:13	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.01	<5	7.86	392	92	84	0.1	0.02	18	0.56	0	Satisfactory
610	2083/06/30	9:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.22	<5	7.76	55.6	12	14	0.1	0.02	6	1.14	0	Satisfactory
611	2083/06/30	11:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.29	<5	7.51	56	12	14	0.1	0.02	6	1.09	0	Satisfactory
612	2083/06/30	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.36	<5	7.64	56.7	12	14	0.1	0.02	6	1.06	0	Satisfactory
613	2083/06/30	15:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.19	<5	7.49	57.4	12	14	0.1	0.02	6	1.22	0	Satisfactory
614	2083/06/30	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.16	<5	7.39	56.1	12	14	0.1	0.02	6	1.33	0	Satisfactory
615	2083/06/30	9:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.06	<5	7.75	30.3	12	12	0.1	0.02	4	1.03	0	Satisfactory
616	2083/06/30	13:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.07	<5	7.72	32.1	12	12	0.1	0.02	4	1.06	0	Satisfactory
617	2083/06/30	14:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.11	<5	7.77	33.1	12	12	0.1	0.02	4	1.08	0	Satisfactory

618	2083/06/30	9:20	Maharajgunj	Bansbari Melamchi Outlet	Treated	Clear	0.23	<5	7.75	43.3	12	14	0.1	0.02	4	0.64	0	Satisfactory
619	2083/06/30	15:15	Maharajgunj	Mahapur	Tap	Clear	0.22	<5	7.76	33.6	12	10	0.1	0.02	4	1.02	0	Satisfactory
620	2083/06/30	9:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1	<5	7.6	35.8	12	12	0.1	0.02	4	1.16	0	Satisfactory
621	2083/06/30	9:00	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.5	<5	8	53.4	14	14	0.1	0.02	6	0.36	0	Satisfactory
622	2083/06/30	9:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.92	<5	6.97	261.4	96	70	0.38	1.5	10	0.3	0	Satisfactory
623	2083/06/30	12:30	Madhyapur Thimi	Bode WTP	Treated	Clear	3.3	<5	7.13	304	100	80	0.38	1.5	12	0.63	0	Satisfactory
624	2083/06/30	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	3.41	<5	7.15	314	102	84	0.38	1.5	12	0.82	0	Satisfactory
625	2083/06/30	12:28	Lalitpur	Ganga Jamuna Marga	Tap	Clear	0.5	<5	7.69	56	14	14	0.1	0.02	6	0.3	0	Satisfactory
626	2083/06/30	11:10	Maharajgunj	Dhalko Pul	Tap	Clear	0.9	<5	7.64	49	12	14	0.1	0.02	4	0.25	0	Satisfactory
627	2083/06/30	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	7.02	43.3	12	12	0.1	0.02	4	1.71	0	Satisfactory
628	2083/06/30	12:00	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.7	<5	6.99	54.5	14	14	0.1	0.02	6	0.96	0	Satisfactory
629	2083/06/30	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.58	46.1	12	14	0.1	0.02	4	1.53	0	Satisfactory
630	2083/06/30	14:00	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.4	<5	7.1	57.9	14	14	0.1	0.02	6	0.73	0	Satisfactory
631	2083/06/30	16:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	7.07	58.1	12	12	0.1	0.02	6	1.03	0	Satisfactory
632	2083/06/30	16:00	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.2	<5	7.4	62.2	16	16	0.1	0.02	6	0.63	0	Satisfactory
633	2083/06/30	14:50	Tripureshwor	Anamnagar SRT	Treated	Clear	1.5	<5	7.05	51.6	12	14	0.1	0.02	6	0.54	0	Satisfactory
634	2083/06/30	14:35	Baneshwor	Minbhawan SRT	Treated	Clear	0.7	<5	7.16	50	12	14	0.1	0.02	6	0.44	0	Satisfactory
635	2083/06/30	12:23	Lalitpur	Khumaltar SRT	Treated	Clear	0.5	<5	7.86	52.7	12	14	0.1	0.02	6	0.3	0	Satisfactory
636	2083/06/30	9:50	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	1.4	<5	7.64	47.8	12	12	0.1	0.02	4	0.3	0	Satisfactory
637	2083/06/30	11:50	Kirtipur	Kirtipur SRT	Treated	Clear	1.4	<5	7.85	72.6	14	16	0.1	0.02	6	0.38	0	Satisfactory
638	2083/06/30	10:20	Maharajgunj	Panipokhari SRT Outlet	Treated	Clear	0.3	<5	7.79	35.7	12	12	0.1	0.02	4	0.3	0	Satisfactory
639	2083/06/30	10:55	Maharajgunj	Balaju SRT	Treated	Clear	0.5	<5	7.68	46.2	12	14	0.1	0.02	4	0.3	0	Satisfactory
640	2083/06/31	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.26	<5	7.67	57.1	14	14	0.1	0.02	6	1.49	0	Satisfactory
641	2083/06/31	13:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.69	<5	7.81	57	14	14	0.1	0.02	6	1.57	0	Satisfactory
642	2083/06/31	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.17	<5	7.81	56.3	14	14	0.1	0.02	6	1.32	0	Satisfactory
643	2083/06/31	9:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.06	<5	7.84	33.6	12	12	0.1	0.02	4	1.07	0	Satisfactory
644	2083/06/31	12:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.14	<5	7.74	34.2	12	12	0.1	0.02	4	1.06	0	Satisfactory
645	2083/06/31	14:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.11	<5	7.72	62.3	12	12	0.1	0.02	6	1.02	0	Satisfactory
646	2083/06/31	8:50	Maharajgunj	Bansbari Melamchi Outlet	Treated	Clear	0.23	<5	7.76	42.2	12	12	0.1	0.02	4	1.24	0	Satisfactory
647	2083/06/31	17:10	Maharajgunj	Jaldhunga	Tap	Clear	0.33	<5	7.67	33.8	10	10	0.1	0.02	4	0.81	0	Satisfactory